Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBR No. 256/13-14
BOQ: 31/1/14

No. ***First & Final*** (For Other Works) Date……2013

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated…….
Sub Divisional **Work Code: 010-12-0000023**

Schedule Docket No. Head of Account: **P 1771** **Est.Cost: 17.50 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Providing Metalling and Asphalting to 4th Block Doddabommasandra and Surroundings Roads of Venugopalswamy Temple in Ward No. 10, Doddabommasandra.**

Name of Contractor and Full Address: ***Sri A. Govindan, # 75, 1st Main, Akshayanagara, Attur Layout, Yalahanka New Town, Bangalore - 106.***

Reference to Agreement No. **EE/BTP/BBMP/E-TND/05(51)/WO/259/2012-13** **Dated: 21.01.2013**

Certified that the measurements were taken by me on 30/3/2013 and recorded of **Pages** 197564 **to** 197573 of measurement Book No. 1976 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on ……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being ……percent Rs……
3) " Balance
4) Deduct Payment:
   a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..… Amount adjusted towards cash advance recovery of
   b. Payments Now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ. ಸಾ., ಬೆಂಗಳೂರು-97

1st & Final Bill 1823770=00
IT 18238=00
VAT 72951=00
ST 109426=00
LWF 18238=00
CGST 18244=00
Roy 68125=00
Sund 500=00

Contractor's Signature

Total dd 289302=00
By Cheque 1534468=00

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum (in final settlement of all demands) (For use in the Office)

Witness
1.
2.

Stamp

Dated Signature of Contractor

Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

1823770=00
289302=00
1534468=00

Initials of Officer making payment **Executive Engineer**

22/3

Sl. No.		Unit
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	cum
2	Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100m, sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Providing, laying spreading and compacting graded stones aggregate to **wet mix macadam** specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire brushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air, to receive bituminous treatment including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing and applying tack coat on granular base such as WBM and WMM surfaces hot bitumen primed at 10 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
6	Providing and laying **semi dense bituminous concrete** 25mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per specifications. **With 80/100 grade bitumen,** etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Jadhav
AE

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	144.18	65.97	9511.55	144.18	9511.55	
-	-	3604.50	71.74	258586.83	3604.50	258586.83	
-	-	504.63	1112.95	561627.96	504.63	561627.96	
-	-	3604.50	10.54	37991.43	3604.50	37991.43	
-	-	3604.50	27.95	100745.78	3604.50	100745.78	
-	-	90.11	9492.30	855351.15	90.11	855351.15	
				1823772.91		**1823772.91**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಾ., ಬೆಂಗಳೂರು-97